

GOVERNMENT OF TELANGANA

ABSTRACT

PMGSY Phase - II – Package No. No.AP21131417 –“C/o HLB Across Akeru vagu on R/F MRL7 – PWD Road to Mecharajpally via Dupa thanda and Annaram, Parvathagiri (M) warangal District – Est cost Rs.345.21+8.63 Lakhs (PartA+B)– According Post facto EOAT up to 15.08.2017 with penalty of Rs.500/- – Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.54

Dated:24.01.2018.

Read the following:-

1. G.O.Ms.No.33, PR&RD (Progs.II) Dept., dated:15.02.2014
2. From the CE, PR, PMGSY, Hyd, Lr.No.AEE/DEE-I/PMGSY-II/AP07131415/post facto EOAT/WGL/2017, dt.05.12.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time from 01.06.2016 to 31.12.2016 i.e., (122+92+214 days) with a penalty of Rs.500/- (Rupees Five Hundred only) for the work “C/o HLB Across Akeru vagu on R/F MRL7 –PWD Road to Mecharajpally via Dupa thanda and Annaram, Parvathagiri (M), warangal District” sanctioned under PMGSY Phase II.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ

PRINCIPAL SECRETARY TO GOVERNMENT(FAC)

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).

SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER